

# CMAQ PROJECT SILVA VALLEY PARKWAY / HARVARD WAY INTERSECTION IMPROVEMENTS



### Project Description

The Silva Valley Parkway/Harvard Way Intersection improvements project will construct right- and left-turn pockets for north and southbound traffic on Silva Valley Parkway. The project will also add a through lane for southbound traffic on Silva Valley Parkway. Additionally the project will add bike lanes and bicycle and pedestrian detection at the intersection. The signal will also be optimized for efficiency.



### Current Project Status

On June 2, 2016 EDCTC programmed CMAQ funds to the project in the amount of \$322,653. EDCTC programmed an additional \$290,347 in STBGP funds to the project in August of 2016 to lengthen all turn pockets and add bike lanes throughout the project area. In January of 2017 the County received authorization from Caltrans to begin the Preliminary Engineering Phase. Environmental Studies, Plans, Specifications, and Engineering are ongoing. Environmental Phase is complete, both CEQA and NEPA and the right-of-way certification have been approved. Design is complete to 95%. In February of 2019, EDCTC programmed an additional \$168,500 in STBGP funds to support ADA improvements associated with the intersection project. The project will be advertised in January 2021 to support favorable bidding, with construction taking place during Summer 2021 to avoid disruption of school traffic patterns. The project will be advertised in conjunction with the Merrychase/Country Club Drive Bicycle and Pedestrian Improvements, with both projects anticipated for construction during Summer of 2021.

### Upcoming Activities

- Advertise and award a contract
- Begin construction in Summer 2021

PROJECT FUNDING DETAIL				
Project Phase	Amount Programmed	Source	Status	Project Cost
PA&ED/PS&E	\$127,000	CMAQ	Obligated	\$127,000
PA&ED/PS&E	\$42,125	STBGP	Obligated	\$42,125
Construction	\$195,653	CMAQ	RFA Submittal 2020	\$195,653
	\$168,500	STBGP	RFA Submittal 2020	\$168,500
	\$248,222	STBGP	RFA Submittal 2020	\$248,222
<b>TOTAL</b>	<b>\$781,500</b>			<b>\$781,500</b>