STIP PROJECT EL DORADO HILLS BOULEVARD INTERCHANGE IMPROVEMENTS PHASE 2B



Project Description

On US Highway 50 in El Dorado Hills, from PM 0.7 to PM 1.1, the project will construct the remaining improvements to the eastbound on- and off-ramps at the El Dorado Hills/Latrobe Road Interchange. Those improvements include reconstruction of the eastbound diagonal on-ramp, the eastbound on-ramp auxiliary lane, and the eastbound loop off-ramp.

Current Project Status

On December 2, 2021, EDCTC programmed \$874,084 of (COVID) STIP funds to the project as part of EDCTC's Regional Transportation
Improvement Program (RTIP). On March 17, 2022, the California
Transportation Commission (CTC) adopted the 2022 STIP that included the \$874,084 of (COVID) STIP funds. The County updated the project's environmental documentation and Supplemental Project Report in advance of the December 7, 2022, CTC meeting where the CTC allocated the \$874,084 of (COVID) STIP funds. Design of the project is ongoing. DOT is starting work on traffic studies and environmental. Environmental will be completed as an addendum to the existing EIR, cleared for NEPA and CEQA. An updated estimate and schedule is forthcoming. The



ongoing. DOT is starting work on traffic studies and environmental. Environmental will be completed as an addendum to the existing EIR, cleared for NEPA and CEQA. An updated estimate and schedule is forthcoming. The project should be Ready to List (RTL) in approximately 12 to 18 months. On November 14, 2023, the EI Dorado County Board of Supervisors approved \$4,576,132 of TIF funds for project delivery costs. In December 2023, EDCTC approved the 2024 Regional Transportation Improvement Program including the programming of \$14,930,000 in STIP funds to the project for construction. The CTC will consider the approval of the EDCTC RTIP at their March 2024 meeting.

Upcoming Activities:

- Complete PS&E
- Program \$14,930,000 STIP funds for construction at March 21-22, 2024 CTC meeting

PROJECT FUNDING DETAIL				
Project Phase	Amount Programmed	Source	Status	Project Cost
PA&ED	\$407,327	TIF	Programmed	\$407,327
PS&E	\$874,084	STIP	Programmed	\$874,084
ROW	\$278,640	TIF	Programmed	\$278,640
Construction	\$14,930,000	TBD	Programmed Subject STIP Approval in March 2024	\$14,930,000
TOTAL	\$16,490,051			\$16,490,051

