

**STBGP PROJECT**  
**US 50/PONDEROSA ROAD/SOUTH SHINGLE ROAD**  
**INTERCHANGE IMPROVEMENTS**



**Project Description**

The ultimate project will improve the US Highway 50/Ponderosa Road/South Shingle Road Interchange and realign frontage roads at Durock Road, North Shingle Road, and Wild Chaparral Drive. The project is included in the long-term action plan of the 2015 El Dorado County Regional Transportation Plan falling within the 2026-2035 or beyond planning horizon. The EDCTC programmed funds to complete preliminary project work for the ultimate project.



**Current Project Status**

In December of 2016, EDCTC programmed \$100,000 in Urban STBGP funding to perform the preliminary right-of-way engineering including field surveys and mapping to establish the right-of-way needs for the ultimate interchange project. The environmental document was circulated in February 2018 and the County has prepared responses to comments. The PA/ED was presented to the Board of Supervisors in April 2020. CEQA has been approved and the Board of Supervisors selected Alternative 1 as the preferred alternative. NEPA has been routed to Caltrans for final approval, however, Caltrans is requiring additional studies before NEPA can be approved. The signed Project Study Report/Project Report (PSR/PR) is pending approval, as it is not likely Caltrans will sign it without NEPA approved. With the completion of the PA&ED phase, the project is designed to approximately 30%. A funding source has not been identified for construction, the County has divided the project into three phases at the Durock Road, Ponderosa Road, and North Shingle quadrants of the interchange to help advance delivery in phases.

**Upcoming Activities**

- NEPA Approval
- Approval of Project Study Report/Project Report
- Identify fund source for construction

PROJECT FUNDING DETAIL				
Project Phase	Amount Programmed	Source	Status	Project Cost
PA&ED		TIM FEE	Complete	
PS&E	\$100,000	STBGP	Programmed December 2016	\$100,000
ROW	\$0	N/A	Unfunded	TBD
Construction	\$0	N/A	Unfunded	TBD
<b>TOTAL</b>	<b>\$100,000</b>			<b>\$100,000</b>