STIP/CMAQ PROJECT US HIGHWAY 50/MISSOURI FLAT INTERCHANGE



Project Description

The project modified the existing US Highway 50/Missouri Flat Road interchange and widened the US Highway 50 Weber Creek bridges between the Missouri Flat Road and Forni Road interchanges. The project also widened Missouri Flat Road between Perks Court and Prospector Plaza Drive. The project was split into two phases: Phase 1A consisted primarily of improvements to Missouri Flat Road, and Phase 1B includes improvements to mainline US Highway 50 including the Weber Creek Bridge. Phase 1B-2 includes the bicycle and pedestrian facilities.



Upcoming Activities (Phase 1B-2)

• Complete Construction August 2017



Current Project Status

Phase 1A construction is complete. Phase 1A won a national American Public Works Association Transportation Project of the Year award. Phase 1B construction was completed in fall 2012 with the exception of Phase 1B-2 the bicycle and pedestrian facility. The Sacramento Chapter of American Society of Civil Engineers recognized the Phase 1B project as the number one construction project of the year (2013) in the Sacramento area. CMAQ funding was programmed by the EDCTC to Phase 1B-2 on April 7, 2016 in the amount of \$1,068,528. The County awarded the \$1,298,579 construction contract to Vinciguerra Construction on March 7, 2017. Construction continues and is anticipated to be complete at the end of August 2017. Phase 1C, the landscaping and riparian mitigation is also underway although no funding for this phase has been programmed by the EDCTC.

PROJECT FUNDING DETAIL				
Project Phase	Amount Programmed	Source	Status	Project Cost
Phase 1A	\$41,203,740	Local	Construction completed November 2008	\$41,203,740
Phase 1B	1			-
PA&ED, PS&E, ROW	\$1,600,000	Local		\$1,600,000
Construction	\$27,500,000	RTIP	Allocated May 2009	\$27,500,000
	\$2,864,000	SHOPP	Allocated May 2009	\$2,864,000
	\$5,000,000	State ARRA TE	Allocated May 2009	\$5,000,000
	\$173,967	ARRA TE	Programmed	\$173,967
	\$570,000	TCSP	Appropriation 2009	\$533,520
Phase 1B-2				
Construction	\$1,068,528	CMAQ	Programmed April 2016	\$1,068,528
	\$138,528	Local	Programmed	\$138,528
TOTAL	\$80,118,675			\$80,118,675

