## STIP PROJECT WESTERN PLACERVILLE INTERCHANGES



The project will provide improvements on and around US Highway 50 at the western end of the City of Placerville, including:

- Replacement and widening of the Forni Road/Placerville Drive/US Highway 50 Overcrossing
- New westbound and eastbound on-ramps and westbound and eastbound off-ramps at the existing Ray Lawyer Drive overcrossing
- Local road improvements to Forni Road, Ray Lawyer Drive, Placerville Drive, and Fair Lane

## **Current Project Status**

In November 2005, the City Council certified the EIR/EA and selected the preferred alternative for the final design. FHWA approved the environmental Finding of No Significant Impact on May 15, 2006. The final project report was approved in January 2008. A Notice to Proceed with the development of the PS&E phase of the project was issued to Dokken Engineering by the City of Placerville on October 1, 2008. The recent emphasis on project development has been on construction of the eastbound on-ramp at the existing Ray



Lawyer Drive US Highway 50 Overcrossing. The project has been split into the following phases:

Phase	Description	Programming Status
Phase 1A	Westbound US Highway 50 on-ramp from Ray Lawyer Drive and an auxiliary lane to the westbound Placerville Drive off-ramp	Completed October 2013
Phase 1B	Local road and bike/ped improvements on Fair Lane	Completed December 2016
Phase 2	Eastbound US Highway 50 off-ramp to Ray Lawyer Drive/Park-and-Ride Lot	Completed October 2019
Phase 2	Forni Road Improvements and Bike/Ped Improvements	Completed October 2019
Phase 2	Ray Lawyer Drive Improvements	Completed October 2019
Phase 2.2	Eastbound US Highway 50 on-ramp	Completed fall 2021
Phase 3 Remainder of Project	Replacement and widening of the Forni Road/Placerville Drive/US Highway 50 Overcrossing, Operational improvements at the Forni Road/Placerville Drive/US Highway 50 interchange, westbound US Highway 50 off-ramp to Ray Lawyer Drive	Unfunded

## **Upcoming Activities:**

- Phase 2.2: Complete project closeout
- Program \$4,000,000 STIP funds to WPI Phase 2.3 at March 21-22, 2024 CTC meeting

PROJECT FUNDING DETAIL						
Project Phase	Amount Programmed	Source	Status	Project Cost		
PA&ED	\$1,075,000	2002 State Cash, 2002 Surface Transportation Program	Complete Fall, 2005	\$1,075,000		
	\$360,000	2008 RTIP	Obligated	\$360,000		
PS&E	\$2,400,000	Federal Earmark 2005	Approved July 2008	\$2,400,000		
	\$89,367	Local Funds	Programmed	\$89,367		
ROW	\$983,928	Federal Appropriation 2005	Programmed	\$983,928		
Const. (Phase 1A)	\$6,000,000	CMIA Savings	Complete 2013	\$6,000,000		
Const. (Phase 1B)	\$862,000	CMAQ	Complete 2016	\$862,000		
Const. (Phase 2)	\$8,237,968	See page 9 for fund sources	Complete 2019	\$8,237,968		
Const. (Phase 2 P&R)	\$2,865,620	See page 18 for fund sources	Complete 2019	\$2,865,620		
Phase 2.2	\$3,925,457	RMRA LPP, HIP, TIM, SHOPP, City	Complete 2021	\$3,925,457		
Const. (Remainder)	\$0	Unfunded	Pending Funding	\$23,524,651		
TOTAL	\$26,799,340			\$50,323,991		

