

**LOCAL/REGIONAL US 50 PROJECT**  
**EL DORADO HILLS AREA INTERCHANGES**



**EL DORADO HILLS BOULEVARD INTERCHANGE**

**Project Description**

The project will reconstruct the interchange at US 50 and El Dorado Hills Boulevard to include the construction of a westbound loop off-ramp and westbound on-ramp across from Saratoga Way, reconstruction of the eastbound on- and off-ramps.

**Current Project Status**

The realignment of Saratoga Way to Park Drive has been completed. Interim improvements to the westbound freeway ramps and intersection have also been completed. PS&E for the westbound off-ramp and westbound on-ramp have begun and are scheduled to be completed in April 2012.

**Upcoming Activities**

The replacement of the US 50 under crossings and eastbound off-ramp bridge were completed as part of the recently completed Phase 1 HOV lane project. Design of the westbound off and on-ramps has begun. EDCTC is pursuing CMIA Savings for construction of the US 50 HOV Lanes Phase 0 project, which includes the westbound off and on-ramps. Pending funding, construction of the westbound off and on-ramps would begin in August 2012.

Element	Description	Status
Westbound On-ramp	Westbound US 50 diagonal on –ramp, including 1,000 feet of auxiliary lane to WB US 50, ramp metering, and dedicated HOV on-ramp lane	PS&E fully funded with local funds. Pending funding, construction is anticipated in August 2012
Westbound Off-ramp	Westbound US 50 loop off-ramp undercrossing which facilitates a reduction in the number of traffic signals within the interchange, improving operation of the interchange	PS&E fully funded with local funds. Pending funding, construction is anticipated in August 2012
Eastbound On-ramp	Reconstructs the eastbound US 50 on-ramp	PA&ED completed; PS&E and construction pending full funding
Eastbound Off-ramp	Reconstructs eastbound US 50 off-ramp	PA&ED completed; PS&E and construction pending full funding