

STATE/LOCAL PARTNERSHIP PROGRAM (SLPP) PROJECT
POINT VIEW DRIVE



The project will extend Point View Drive from its current terminus near the US 50 undercrossing to Jacquier Road. The project includes improvements to the US 50 undercrossing and the new intersection at Jacquier Road/Smith Flat Road/Point View Drive. Project components include road grading and paving, storm drain construction, construction of a 140-foot long con-span arch culvert, sewer/water mains, utility relocation, median curbs, curb, gutter and sidewalk, cast-in-place traffic barrier rail, off-ramp widening, Point View Drive widening, and Smith Flat Road intersection, signage, and striping.



Current Project Status

The environmental document for this project was approved in May of 2004. Project design was completed to 95% by a developer and a section of road fronting a proposed hotel and gas station was also constructed by a developer. The City was awarded SLPP funding by the CTC at the April 15, 2009 meeting. Project funding was allocated by the CTC on January 13, 2010. The City took over this project with minor design work and some Right-of-Way (ROW) purchase and utility relocation pending. The City has since completed design, ROW, utility relocation, and the bid process. The City awarded a construction contract to Doug Veerkamp General Engineering on March 22, 2011. Construction began in June 2011 and the project was completed in January of 2012.

Upcoming Activities

- Complete project close out.

PROJECT FUNDING DETAIL				
Project Phase	Amount Programmed	Source	Status	Project Cost
PA&ED		Developer Funded	Complete	N/A
PS&E	\$131,467	Development Impact Fund	Complete	\$131,467
ROW	\$33,340	Development Impact Fund	Complete	\$33,340
Construction	\$837,857	City TIM Fee	Approved	\$837,857
	\$750,000	SLPP	Approved	\$750,000
TOTAL	\$1,752,664			\$1,752,664