

STIP PROJECT
US 50/MISSOURI FLAT INTERCHANGE



Project Description

The project will modify the existing US 50/Missouri Flat Road interchange and widen the US 50 Weber Creek bridges between the Missouri Flat Road and Forni Road interchanges. The project also will widen Missouri Flat Road between Perks Court and Prospector Plaza Drive. The project is split into two phases: Phase 1A consists primarily of improvements to Missouri Flat Road, and Phase 1B includes improvements to mainline US 50 including the Weber Creek Bridge.



Photo simulations of Phase 1A and 1B Improvements

Current Project Status

Phase 1A construction is complete. Phase 1A won a national American Public Works Association Transportation Project of the Year award. Phase 1B was allocated \$35.5 million in construction funding by the California Transportation Commission in May 2009, including \$5 million in State ARRA TE funds for the construction of the bicycle/pedestrian element of the project. On November 9, 2009, the Board of Supervisors awarded the construction contract to DeSilva Gates/Viking.

Upcoming Activities

Phase 1B is currently under construction and is scheduled to be complete in the fall of 2012.

PROJECT FUNDING DETAIL				
Project Phase	Amount Programmed	Source	Status	Project Cost
Phase 1A	\$41,203,740	Local	Const. complete Nov. 2008	\$41,203,740
Phase 1B				
PA&ED, PS&E, ROW	\$1,600,000	Local		\$1,600,000
Construction	\$27,500,000	RTIP	Allocated May 2009	\$27,500,000
	\$2,864,000	SHOPP	Allocated May 2009	\$2,864,000
	\$5,000,000	State ARRA TE	Allocated May 2009	\$5,000,000
	\$173,967	ARRA TE	Programmed	\$173,967
	\$1,526,000	CMAQ Loan	Obligated	\$1,526,000
	\$570,000	TCSP	Appropriation 2009	\$533,520
TOTAL	\$80,437,707			\$80,401,227