

CMAQ PROJECT PLACERVILLE DRIVE BICYCLE AND PEDESTRIAN FACILITIES PROJECT



Project Description

The project will design bicycle facilities and sidewalks along Placerville Drive from west of the US 50 undercrossing to Green Valley road and sidewalk on the west side of Green Valley Road from Placerville Drive to Mallard Lane. Both Class II bike lanes and Class IV bikeways will be evaluated during the preliminary engineering phase.

Current Project Status

EDCTC programmed \$1,100,000 in CMAQ funds to the project in June 2016. The City of Placerville posted a Request for Proposals (RFP) for Environmental and Engineering (PA&ED/PS&E) Consultant Services on January 23, 2018. The consulting contract was awarded to Drake Haglan and Associates at the July 10, 2018 City Council meeting.



The project kickoff meeting between City staff and the consulting team was held on September 27, 2018. The City began data collection by placing bike counters at the intersection of Placerville Drive and Green Valley Road on November 26, 2018. On March 7, 2019 EDCTC Programmed \$680,303 in CMAQ funds to the project. Monthly PDT's began in June 2019.

Upcoming Activities

- Submit ATP Cycle 5 Grant Application September 15, 2020
- Caltrans Approval of Environmental Technical Studies - January 2021
- Complete CEQA and NEPA - March 2021
- 65% PS&E - August 2021

PROJECT FUNDING DETAIL

Project Phase	Amount Programmed	Source	Status	Project Cost
PA&ED/PS&E	\$1,000,000	CMAQ	Obligated Fall 2017	\$1,000,000
PA&ED/PS&E	\$510,000	CMAQ	Programmed FFY2020	\$510,000
PS&E	\$0	TBD	Unfunded Need	\$2,485,000
ROW	\$270,303	CMAQ	Programmed FFY 2020	\$270,303
ROW	\$88,141	Local	Programmed 2020	\$88,141
ROW	\$0	TBD	Unfunded Need	\$224,654
Construction	\$0	TBD	Unfunded Need	\$21,240,000
TOTAL	\$1,868,444			\$25,818,098